

PDHonline Course K111 (4 PDH)

# Creating a Pharmaceutical Installation Qualification

Instructor: William N. Weaver, P.E.

2012

# **PDH Online | PDH Center**

5272 Meadow Estates Drive Fairfax, VA 22030-6658 Phone & Fax: 703-988-0088 www.PDHonline.org www.PDHcenter.com

An Approved Continuing Education Provider

#### 1.0 INSTALLATION QUALIFICATION

## Documentation Verification

Instructions: Complete a list of documents detailing the design, specification and purchase of this system. Include engineering specifications, purchase orders, manuals and documents identifying approved changes or deviations to the design specifications. Review available drawings, including pertinent mechanical, electrical, and piping and instrumentation diagrams (P&ID). Identify those drawings that are critical to maintaining change control for the system. Verify that the latest revisions of critical drawings reflect the system "as built," or red-line them to reflect current status.

Document #	Title	Document Type	Critical? Non-Critical?	Revision Number	Last Rev Date	Storage Location
1234	Specification for Autoclave	Specification	Critical	1		
5678	PO for Autoclave	Purchase Order	Critical	2		
91010	P&ID for Autoclave	P&ID	Critical	3		
900100	Piping arrangement for steam	Piping Arrangement	Non-Critical			
None	Hydrostatic Pressure Test	Test Report	Non-Critical			
None	U-1 Report on Autoclave	Certification	Critical			

# COMMENTS:

CONDUCTED BY: _	DATE:

Page <u>1</u> of <u>2</u>

XYZ Pharmaceuticals	INSTALLATION QUALIFICATION	Doc. No.: IQ-Document Number
Cedar Rapids, WI	PROTOCOL	Revision: Rev. 01
Cedai Rapids, WI	Equipment ID	

Manuals

Page <u>1</u> of <u>1</u>

**Instructions:** Document the existence of all manuals pertinent to this system. All system major components, including critical instruments, must be listed.

Component	Vendor	Manual Title	Location
Autoclave	ABC Autoclaves	Installation/Maintenance	Validation
Vacuum Pump	ABC Autoclaves	Maintenance	Validation
Steam Control Valve	Stewart	Calibration	Validation

Comments: It is generally best to keep the original manual in the Validation files and copies in Engineering and Maintenance

Conducted By: \_\_\_\_\_

Date:

Reviewed By: \_\_\_\_\_

Drawing Verification

Page <u>1</u> of <u>1</u>

Instructions: Review available drawings including pertinent mechanical, electrical, and piping and instrumentation diagrams (P&ID). Identify those drawings that are critical to maintaining change control for the system. Verify that the latest revisions of critical drawings reflect the system "as built", or red-line them to reflect current status. When items are found that do not agree, use red pen to make corrections on the drawing. Once the drawings have been verified, sign and date them.

Drawing Number	Title	Rev. #	Rev. Date	File Location
1234	P&ID autoclave Steam and Condensate	1*	6/26/05	Validation
5678	Controls Single Line	2	6/27/05	Validation

Comments: <u>\*This is a red lined drawing</u>

Conducted By: \_\_\_\_\_ Date: \_\_\_\_\_

Reviewed By: \_\_\_\_\_ Date: \_\_\_\_\_

Spare Parts

Page <u>1</u> of <u>1</u>

Instructions: Document the existence and location of spare parts lists for each major system component. Attach lists to this attachment or reference the file location where they may be found. Make photocopies of this page prior to filling it out for additional space. Write the appropriate page numbers in.

Major System Component	Recommended Spare Parts List Exists (Yes/No)	Location of Spare Parts List (Attached or File Location)
Autoclave	Yes	In Installation Manual in Validation
Vacuum Pump	Yes	In Operating Manual in Validation
Steam Control Valve	Yes	Stand alone list in Validation Files
Comments:		

Conducted By: \_\_\_\_\_

Date:

Reviewed By:

SOP List

Page <u>1</u> of <u>1</u>

**Instructions:** List all SOP,s used for the operation and maintenance of the system. Review the latest revisions of the SOP's. Review each document to assure adequacy and comment as necessary. Make photocopies of this page prior to filling it out for additional space. Write the appropriate page numbers in.

Doc. No.: AF-OP-101	Rev/Version No.: 1	Rev/Issue Date: 6/26/04					
Doc. Title: Operations of Autoclave AC-10							
Comments: Refer to calibration and	Comments: Refer to calibration and maintenance prior to operations. Use defined loads only.						
Doc. No.: Rev/Version No.: Rev/Issue Date:							
Doc. Title:							
Comments:							

Doc. No.:	Rev/Version No.:	Rev/Issue Date:
Doc. Title:		
Comments:		

Doc. No.:	Rev/Version No.:	Rev/Issue Date:	
Doc. Title:			
Comments:			
Comments:			
Conducted By:		Date:	
Reviewed By:		Date:	

Lubricant Verification

Page <u>1</u> of <u>1</u>

**Instructions:** List the lubricants used that have the potential for product contact. Verify that all lubricants used in, near or above product contact surfaces are food grade FDA acceptable lubricants. Make photocopies of this page prior to filling it out for additional space. Write the appropriate page numbers in.

Lubricant Description / Brand	Location Used	Product Contact (Y/N)	Food Grade (Y/N)	Initials/Date
TX-50 Grease	Agitator Bearings	Potential	Yes	

Comments:

Conducted By:

Date:	

Reviewed By:

Materials in Product Contact

Page <u>1</u> of <u>1</u>

**Instructions:** Review manufacturer's literature, material certifications or actual material composition stamps and record all materials, excluding lubricants that may contact final product or in-process material. Confirm that the materials of construction for product contact areas of the equipment are consistent with design specifications.

Component	Specified Material	Actual Material	How Verified?	Initial/Date
Reactor Internals	316L Stainless Steel	316L	Label on Vessel	
Agitator	316 Stainless Steel	316	Vendor Documentation	

Comments:\_\_\_\_\_

Conducted By:

Date:

Reviewed By:

Test Reports and FAT / SAT

Page <u>1</u> of <u>1</u>

**Instructions:** Collect reports documenting testing performed during the manufacture and installation of this system, as required by the engineering specifications. Review those reports to verify that they have been completed properly and that all required testing was performed. Include copies of the test reports with the attachment or reference their file location. Make photocopies of this page prior to filling it out for additional space. Write the appropriate page numbers in.

Report Name & Test Reference	Performed By	Date	Location	Initial/ Date
FAT*	MB Autoclaves	7/5/04	St. Louis	
Comments: *FAT obse	rved by J. Smith, Engineering, c	opy of FAT	in Validation files	1

Conducted By:

Reviewed By:

Date:

Commissioning Reports

Page 1 of 1

**Instructions:** Collect the Commissioning Reports documenting the functional tests performed during the commissioning of this system. Review those reports to verify that they have been completed properly and that all required testing was performed. Include copies of the test reports with the attachment or reference their file location. Make photocopies of this page prior to filling it out for additional space. Write the appropriate page numbers in.

Report Name & Test Reference	Performed By	Date	Location	Initial/ Date
Commissioning of Autoclave Steam Piping	J. Smith, Engineering and J. Jones Construction Co.	10/20/04	XYZ Pharmaceuticals	

Comments: \*Commissioning Report approved and on file

Conducted By: \_\_\_\_\_

Date:

Reviewed By:

# ATTACHMENT D

Test Equipment

Page <u>1</u> of <u>1</u>

**Instructions:** List all test equipment used in the performance of the OQ tests and verify current calibration.

Equipment Description	Identification Number	Last Calibration Date	Next Calibration Due Date
Machinist's Level	143-L	6/26/05	6/26/06
Comments:			

Conducted By: \_\_\_\_\_

Date:

Reviewed By:

XYZ Pharmaceuticals Cedar Rapids, WI	INSTALLATION QUALIFICATION PROTOCOL Equipment ID	Doc. No.: IQ-Document Number Revision: Rev. 01		
	ATTACHMENT E			
Visual Inspection <b>Instructions:</b> Verify that the a place.	actual installation matches the design docur	nents and that all systems are in		
Equipment Name:	Equipment N	lumber:		
Describe overall installation noting	g any items appearing out of position relative	e to design documents:		
Verify components are properly an	chored to floor: Anchoring is adequate? YE	S NO		
Verify installed components are le	vel: Equipment verified to be level? YES	NO		
Verify that all piping is complete p	er P&ID: Piping appears complete? YES	NO		
Verify that components are proper	ly secured to preceding and following equipr	nent: Secure? YES NO		
Verify that all machine guards are in place: Guards in place? YES NO				
Comments:				
Conducted By:	Date:			
Reviewed By:	Date:			

Major Components Verification

Vessels

Page <u>1</u> of <u>4</u>

**Instructions:** Verify that the actual or as-built condition matches the design or purchase specifications as indicated, and that components are properly labeled.

Item Number:

Item Name: Equipment Name Vessel

1. Verify the following vessel information on the nameplate and equipment Certification Documents to be in accordance with the appropriate documents in section 8.1.

ITEM	SPECIFIED	ACTUAL	INITIALS / DATE
Manufacturer Name			
Model Number			
P.O. Number			
Date of P.O.			
Capacity			
ASME Rated			
National Board Number			
Material of Construction			
Rated Press/Temp			
Rated Press/Temp			
Location			

Comments:

Conducted By:

Date:

Reviewed By:

XYZ Pharmaceuticals Cedar Rapids, WI	INSTALLATION QUALIFICATION PROTOCOL Equipment ID	Doc. No.: IQ-Document Number Revision: Rev. 01
Ceuai Kapius, wi	Equipment ID	

#### Pumps and Motors

Page <u>2</u> of <u>3</u>

**Instructions:** Verify that the actual or as-built condition matches the design or purchase specifications as indicated, and that components are properly labeled.

Item Number:\_\_\_\_\_

Item Name:\_\_\_\_\_

ITEM	SPECIFIED	ACTUAL	INITIALS / DATE
Manufacturer Name			
Model Number			
P.O. Number			
Date of P.O.			
Capacity, gpm / head			
Nominal size (in/out-imp)			
Impeller Diameter, inches			
Material of Construction			
Motor HP & RPM			
Electrical Classification			
Rotation direction			
Location			

1.	Verify that the items below are completed (if applicable):		
	Confirm pump is connected to ground wire.	Yes N/A	No
	Confirm power supply is +/-10% of the nameplate-related voltage.	Yes N/A	No
	Pump Enclosure/Coupling Guards Installed	Yes	No
	Safety Switch/Breaker: <u>N/A</u>	Location: N/A	
	Initial Lubrication:		
	Oil Type: Oil Level:		

Initials/Date

Comments:

Conducted By: \_\_\_\_\_

Date: \_\_\_\_\_

Reviewed By:

Date:\_\_\_\_\_

XYZ Pharmaceuticals		Doc. No.: IQ-Document Number
Cedar Rapids, WI	PROTOCOL	Revision: Rev. 01
Cedar Rapids, wi	Equipment ID	

Safety Devices

ATTACHMENT F-3

Page <u>1</u> of <u>7</u>

Instructions: Test and verify the following information on the safety devices associated with the system.

Item Number: \_\_\_\_\_ Item Name: Equipment Name Rupture Disc

1. Verify the following safety device information on the nameplate to be accordance with the reference: Drawing #:\_\_\_\_\_

ITEM	SPECIFIED	ACTUAL	INITIALS / DATE
Rupture Disc			
Manufacturer Name			
Model Number			
Serial Number			
Capacity, lb/hr			
Size, inches			
Set Pressure, psig			
Temperature Rating, deg F			
Material of Construction			
Location\Line			
Discharges to			
Vacuum Support			

2. Verify that installation is completed

Initials/Date

Comments:

Conducted By: \_\_\_\_\_

Reviewed By:

Date:

Date: \_\_\_\_\_

Agitator

Page <u>1</u> of <u>1</u>

Instructions: Test and verify the following information on the agitators associated with the system.

Item Number: \_\_\_\_\_ Item Name: \_\_\_\_Equipment Name Agitator

1. Verify the following agitator drive information on the nameplate and equipment Certification Documents to be in accordance with the reference Drawing #: \_\_\_\_\_\_

ITEM	SPECIFIED	ACTUAL	INITIALS / DATE
Manufacturer Name			
Model Number			
P.O. Number			
Date of P.O.			
Impeller Diameter, inches			
Material of Construction			
Motor HP & RPM			
Speed, rpm			
Electrical Classification			
Rotation direction			
Location			

2.	Verify that the items below are completed (if applicable):		
	Confirm agitator is connected to ground wire.	Yes	No
	Confirm power supply is +/-10% of the nameplate-related voltage	. Yes	No
	Agitator Enclosure/Coupling Guards Installed	Yes	No
	Safety Switch/Breaker:	Location:	
	Initial Lubrication:		
	Oil Type: Oil Level:		

Initials/Date

Comments:

Conducted By:

Date:

Reviewed By:

XYZ Pharmaceuticals	INSTALLATION QUALIFICATION	Doc. No.: IQ-Document Number
Cedar Rapids, WI	PROTOCOL	Revision: Rev. 01
Cedar Kapias, wi	Equipment ID	

Hand Valve Verification

Page 1 of 4

**Instructions:** Prepare a list of new hand valves associated with the system. Verify that all valves can be opened/closed and that they are labeled properly. Record the results in the table below. Use additional copies if necessary.

Valve Number	Line Number	P&ID Number	Verified	Valve Number	Line Number	P&ID Number	Verified
HV-143	123	1009					

Comments:\_\_\_\_\_

Conducted By: \_\_\_\_\_

Reviewed By:

Date:

Date: \_\_\_\_\_

#### ATTACHMENT G

Instrument List

Page <u>1</u> of <u>2</u>

**Instructions:** Complete a list of all instruments associated with the Equipment Name System and Temperature Control Unit. Classify the instruments as 'critical', 'non-critical', or 'reference'. Ensure that the critical instruments associated with the equipment have been calibrated using standards that are NIST traceable and document the SOP that is utilized to perform the calibration. Verify that a copy of the completed calibration documentation is in Maintenance files. Verify that the re-calibration interval for the instruments is indicated.

Tag No.	Description	Manufacturer / Model Number	Type (Critical / Non- Critical / Reference)	P&ID #	Cal. Date and Interval	SOP #
PI-123	Pressure indicator for steam to autoclave	W-S / 143	Critical	1009	6/26/05 6 months	CA-1003

Comments:\_\_\_\_\_

Conducted By:

Date:

Reviewed By:

XYZ Pharmaceuticals Cedar Rapids, WI	INSTALLATION QUALIFICATION PROTOCOL Equipment ID	Doc. No.: IQ-Document Number Revision: Rev. 01
	Equipment ID	

Utility Support System Verification

**Electrical Power Supply** 

Page <u>1</u> of <u>1</u>

**Instructions:** Verify that the utilities necessary for operation have been installed in conformance with design and/or manufacturing specifications.

Verify items below are installed for all major equipment in accordance with the reference Drawing #:\_\_\_\_\_

Service Provided To:	Voltage	Power Source	Source Location	Phases
Autoclave	480 / 60 / 3Ó	Circuit Breaker CB-14	2 <sup>nd</sup> Floor Electrical Room	

Note: For equipment/installation with multiple power supplies (i.e., 460V and 120V), complete for each power source. Power supplies to instruments need not be recorded here.

COMMENTS:\_\_\_\_\_

CONDUCTED BY: \_\_\_\_\_

DATE: \_\_\_\_\_

REVIEWED BY: \_\_\_\_\_

DATE:

XYZ Pharmaceuticals Cedar Rapids, WI	PROTOCOL	Doc. No.: IQ-Document Number Revision: Rev. 01
---	----------	---

# Non-Electrical Utilities

Page <u>1</u> of <u>2</u>

**Instructions:** Verify that the utilities necessary for operation have been installed in conformance with design and/or manufacturing specifications. Verify proper connectivity and labeling between equipment and utilities. Record reading off of specified instrumentation.

	Pressure	e (kPag)				Initials/
Utility	instrument	Reading	Instrument	Reading	P&ID #	Date
Nitrogen bleed to autoclave	xx-123	15 psig	N/A		1008	
Comments:						

Conducted By: \_\_\_\_\_

Date: \_\_\_\_\_

Reviewed By:

XYZ Pharmaceuticals Cedar Rapids, WI	INSTALLATION QUALIFICATION PROTOCOL Equipment ID	Doc. No.: IQ-Document Number Revision: Rev. 01
PROTOCOL EXCEPTION REPO	RT ATTACHMENT I-1	Page <u>1</u> of <u>1</u>
Number:	Date:	
Protocol Section/Attachment #:		
Exception:		
Initiator:	Date:	
Investigation		
Completed By:	Date:	
Corrective Action:		
Resolved By:	Date:	
Reviewed By:		

XYZ Pharmaceuticals		Doc. No.: IQ-Document Number	
Cedar Rapids, WI	PROTOCOL	Revision: Rev. 01	ł
eccui Rupius, wi	Equipment ID		l

# PROTOCOL EXCEPTION LOG ATTACHMENT I-2

Page <u>1</u> of <u>1</u>

Protocol Exception Number	Brief Description of Exception	Date Exception Resolved	Initial/Date

Comments:\_\_\_\_\_

Reviewed By: